



# Morphett / Hutchinson Streets Precinct Upgrade Stage 2 Streetscape Update 9

11 July 2014

## It's Coming Together!

The four arbours are well underway with the structures just about complete ready for the roof to be installed. Further road closures will be required to provide a safe working environment and are scheduled as follows (weather permitting):

- Hutchinson Street north – closed to traffic **Sunday 13 July** for installation of the remainder of the structural work. A further closure will be required for installation of the roof cladding at a date to be confirmed
- Morphett Street east - re-opened to traffic from 7pm Friday to Tuesday 6am, closed to traffic **Tuesday 15 July, Wednesday 16 July** for installation of the roof cladding

Additional paving crews are now on site. Paving on Morphett Street west is underway to complete the northern side and the southern side up to the National Pharmacy entrance. Crews will then move to Hutchinson Street south commencing at the pedestrian entrance to Barker Plaza making their way down to National Pharmacy. As each area of paving is complete, the footpaths will be opened up to the public.

Footings for the bus stops will be constructed ready for installation of the shelters by the end of July.

## Plaza Nearing Completion

Work has been concentrating on the plaza area, with stone work, seating, feature walls and paving just about complete. The contractors have indicated they expect this area to be open to the public by the end of July.

This will be followed by completion of the garden beds and planting of the trees to add the finishing touches.



## Regular Update

Regular updates on the progress of the works will be posted to Council's website <http://www.dcmtbarker.sa.gov.au>.

## Council's Contact

Should you require any further information or have any queries as works progress, please contact Council's Contract Project Manager, Mr Ian Powell, on telephone 0408 970 966 or email [council@dcmtbarker.sa.gov.au](mailto:council@dcmtbarker.sa.gov.au).

## Communications Log:

10 July 2014  
3 July 2014  
19 June 2014  
27 May 2014  
14 April 2014

Streetscape Update 9  
Streetscape Update 8  
Streetscape Update 7  
Streetscape Update 6  
Streetscape Update 5

1 April 2014  
17 March 2014  
24 February 2014  
21 January 2014

Streetscape Update 4  
Streetscape Update 3  
Streetscape Update 2  
Streetscape Amenities Update 1



# Morphett / Hutchinson Streets Precinct Upgrade Stage 2 Streetscape Update 9



DATE: 05-09-2013  
DWG NO.: OS383\_DD11A

DRAWN BY: LS  
APPROVED BY: KB



**PROJECT** MORPHETT + HUTCHINSON STREETS, MT BARKER  
**CLIENT** DISTRICT COUNCIL OF MOUNT BARKER  
**DRAWING** LANDSCAPE DESIGN DEVELOPMENT

